

Clinker

Cement Test Certificate

Lot 242 Russell Road East, Munster WA 6166 PO Box 38, Hamilton Hill WA 6963 T: +61 8 9411 1000 F: +61 8 9411 1150 Type GP General Purpose Cement

Final

Product Certified: Test Certificate Number: 210056 **Despatched From:** Cockburn Cement, Port Hedland Plant, WA Sample Code: B07f027 Sample Date: 1/01/2021 **Nominal Blend** Requirements Result >86.5 % Nil Ground Granulated Iron Blast-Furnace Slag **Mineral Addition** <7.5 % Max 7.5 % Calcium Sulphate <5 %

Minor Additional Constituents		Max 5 %	Nil
Reportable Property	Test Method	Requirements of AS3972	Result
3 Day Strength	AS2350.11	N/R	35.8 MPa
7 Day Strength	AS2350.11	Min 35.0 MPa	47.8 MPa
28 Day Strength	AS2350.11	Min 45.0 MPa	66.2 MPa
Initial Set Time	AS2350.4	Min 45 min	105 min
Final Set Time	AS2350.4	Max 360 min	150 min
Soundness	AS2350.5	Max 5 mm	0 mm
Sulfuric Anhydride content (SO ₃)	AS2350.2	Max 3.5 %	2.7 %
Chloride Ion	BH-TM-0507	Max 0.10 %	0.008 %
Other Properties			
SiO ₂	AS2350.2	N/R	19.8 %
Al ₂ O ₃	AS2350.2	N/R	4.9 %
Fe ₂ O ₃	AS2350.2	N/R	3.0 %
CaO	AS2350.2	N/R	64.2 %
MgO	AS2350.2	N/R	1.4 %
Na ₂ O Equivalent	AS2350.2	N/R	0.5 %
Loss on Ignition	AS2350.2	N/R	2.9 %
Fineness Index	AS2350.8	N/R	340 m²/kg
Normal Consistency	AS2350.3	N/R	27.8 %

This document shall not be reproduced except in full.

REMARKS

These test result apply specifically to the sample as received at the Adelaide Brighton Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.

This despatch grab sample complies to the requirements of AS3972:2010, Type GP Cement. N/R = No Requirement



Accredited for compliance with ISO/IEC 17025 - Testing. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marchife

Approved Signatory M. Wythe

Issue Date:

17/02/2021