

Cement Test Certificate

Lot 242 Russell Road East, Munster WA 6166 PO Box 38, Hamilton Hill WA 6963 T: +61 8 9411 1000 F: +61 8 9411 1150

Final

ABN 50 006 673 470

ABN 50 006 673 470				
	Product Certified:	Type GP General Purpose Cement		
Test Certificate Numbe		170298		
	Produced At:	Cockburn Cement, Munster Plant, WA		
	Sample Code:	B061db6		
	Sample Date:	6/03/2018		
Nominal Blend		Requirements	Result	
Clinker			>86.5 %	
Ground Granulated Iron Blast-Fu	urnace Slag		Nil	
Mineral Addition		Max 7.5 %	<7.5 %	
Calcium Sulphate			<5 %	
Minor Additional Constituents		Max 5 %	Nil	
		Requirements of		

Poportable Droporty	Test Method	Requirements of	Decult	
Reportable Property	rest method	AS3972	Result	
3 Day Strength	AS2350.11	N/R	42.6 MPa	
7 Day Strength	A\$2350.11	Min 35.0 MPa	55.8 MPa	
28 Day Strength	AS2350.11	Min 45.0 MPa	65.0 MPa	
Initial Set Time	AS2350.4	Min 45 min	120 min	
Final Set Time	AS2350.4	Max 360 min	210 min	
Soundness	AS2350.5	Max 5 mm	1 mm	
Sulfuric Anhydride content (SO ₃)	AS2350.2	Max 3.5 %	3.0 %	
Chloride Ion	BH-TM-0507	Max 0.10 %	0.010 %	
Other Properties				
SiO ₂	AS2350.2	N/R	19.1 %	
Al ₂ O ₃	AS2350.2	N/R	5.2 %	
Fe ₂ O ₃	AS2350.2	N/R	2.8 %	
CaO	AS2350.2	N/R	62.8 %	
MgO	AS2350.2	N/R	1.6 %	
Na₂O Equivalent	AS2350.2	N/R	0.5 %	
Loss on Ignition	AS2350.2	N/R	3.9 %	
Fineness Index	AS2350.8	N/R	385 m²/kg	
Normal Consistency	AS2350.3	N/R	28.0 %	

This document shall not be reproduced except in full.

REMARKS

These test result apply specifically to the sample as received at the Adelaide Brighton Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.

This despatch grab sample complies to the requirements of AS3972:2010, Type GP Cement. N/R = No Requirement



Accredited for compliance with ISO/IEC 17025 - Testing. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory F. Pope

Issue Date:

12/04/2018