

## **Test Certificate**

Lot 242 Russell Road East, Munster WA 6166 PO Box 38, Hamilton Hill WA 6963 T: +61 8 9411 1000 F: +61 8 9411 1150 www.cockburncement.com.au

Result

>95 %

<5 %

Final

Product Certified: Test Certificate Number: Despatched From: Sample Code: Sample Date: Ground Granulated Blast Furnace Slag 180762 Cockburn Cement, Munster Plant, WA B065748 3/07/2018

Requirements

Ground Granulated Iron Blast-Furnace Slag

**Nominal Blend** 

Calcium Sulphate

Reportable Property	Test Method	Requirements of AS3582.2	Result
Total Iron (FeO)	AS2350.2	N/R	0.5 %
Magnesia (MgO)	AS2350.2	Max 15.0 %	5.7 %
Total Alkali (Na <sub>2</sub> O Equivalent)	AS2350.2	N/R	0.5 %
Manganese (MnO)	ASTM C114	N/R	0.1 %
Sulfate (as SO <sub>3</sub> ) content	A\$3583.8	N/R	2.0 %
Sulfide Sulfur (S)	A\$3583.7	Max 1.5 %	0.8 %
Chloride Ion Content	A\$3583.13	Max 0.1 %	0.009 %
Loss on Ignition	A\$3583.3	N/R	0.1 %
Insoluble Residue	AS3583.14	N/R	0.1 %
45 μm Residue	A\$3583.1	N/R	93 % passing
Relative Density	A\$3583.5	N/R	2.87
Relative Water Requirement	A\$3583.6	N/R	102 %
Strength Index	AS3583.6	N/R	84 %
Other Properties			
SiO <sub>2</sub>	AS2350.2	N/R	34.6 %
CaO	AS2350.2	N/R	41.5 %
Fineness Index	AS2350.8	N/R	415 m²/kg

## This document shall not be reproduced except in full.

## REMARKS

These test results apply specifically to the above designated sample as received at the Adelaide Brighton Cement Birkenhead Laboratory (Accredited number: 252), 62 Elder Rd Birkenhead SA 5015.

For Relative Water and Strength Index testing the reference control used is Birkenhead GP code B0657a5.

This despatch grab sample complies to the requirements of AS3582.2:2016, Ground Granulated Blast Furnace Slag. N/R = No Requirement



Accredited for compliance with ISO/IEC 17025 - Testing. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory F. Pope

Issue Date:

4/09/2018